

SIOUX FALLS MPO 2017 OBLIGATED TRANSPORTATION IMPROVEMENT PROJECTS

FUNDING CATEGORY	PRIORITY WITHIN FUNDING CATEGORY	PROJECT #	PCN	COUNTY	LENGTH (MILES)	LOCATION	IMPROVEMENT TYPE	FEDERAL FUNDS	TOTAL FUNDS ¥	STATUS	AWARDED	AWARDED TOTAL FUNDS ¥	LETTING DATE	AWARD DATE	NOTES
								¥			FEDERAL FUNDS ¥				
Interstate Maintenance	5.00	IM 0909(81)406	021X	Minnehaha	0.7	I90 - Str, Over Split Rock Creek 0.4 E of SD11	AC Overlay, Replace Structure, Approach Grading	\$6,705,000	\$7,650,000	In Progress	\$7,021,634	\$8,129,360	10/5/2016	10/13/2016	
Interstate Maintenance	8.00	IM 0293(101)86 IM 0909(85)396	03R7 03R8	Minnehaha	0.0	I29 - Strs, County Rd over I29, 2.2 N of I90 Intch; County Rd over I29, 3.3 N of I90 Intch & County Rd over I29, 2.0 S of SD115 Intch; I90 - Strs, I90/I29 Intch & Kiwanis Ave over I90, 0.5 E of I29 Intch	Entire Superstructure Painting and Zone Painting; Bolted Splice	\$1,074,000	\$1,181,000	In Progress	\$604,078	\$709,041	9/6/2017	9/12/2017	
Interstate Maintenance/ State Highway System Urban	12.00/4.00	*IM 0909(75)402 NH 0100(104)42 0	00WN 00X8	Minnehaha	0.0	I90 - Exit 402 (Veterans Pkwy/Timberline); Veterans Pkwy - Fm I90 to Rice St	Construct Interchange; Grading, Surfacing & Structure	\$15,602,000 / \$24,362,000	\$59,823,000	Plans Complete, Bid letting pending			11/15/2017		
Interstate Maintenance	14.00	*IM 0909(87)407	04DD	Minnehaha	9.4	I90 - EBL & WBL, Fm E of the I229 Intch to the Minnesota State Line	AC Overlay	\$9,683,000	\$10,961,000	Complete	\$8,411,375	\$9,321,817	3/1/2017	3/9/2017	
Interstate Maintenance	15.00	*IM 0293(109)85	05EG	Minnehaha Moody	24.8	I29 NBL & SBL - Fm S of Exit 86 (Crooks) to N of Exit 109 (SD34)	AC Surfacing, Pipe Work, & Edge Drains	\$26,909,000	\$29,580,000	Complete	\$21,236,407	\$23,442,061	2/15/2017	2/24/2017	
Minor Arterial	7.10	PH 0038(47)357	05VV	Minnehaha	7.1	SD 38 - Fm 2 Miles W of I90 to 6 Miles E of I90	Shoulder Improvements	\$309,000	\$377,000	Complete	\$215,833	\$272,371	4/19/2017	4/27/2017	
Minor Arterial	17.11	NH-P 0115(53)89	056T.	Minnehaha	12.1	SD115 - Fm the End of Divided Lanes, N 12.1 Mi	Mill and AC Resurfacing of Shoulders	\$1,546,000	\$1,887,000	Awarded	\$1,298,171	\$1,588,602	9/6/2017	9/12/2017	
State Highway System Urban	3.00	NH 2042(04)	04XM	Minnehaha	2.1	Arrowhead Pkwy - Fm Sycamore Ave East of Veteran's Pkwy Including a Shared Use Path Extending South at Highline Ave until 18th St and then W in Sioux Falls	Grading, Storm Sewer, Curb & Gutter, PCCP Surfacing, Shared Use Path, ROW, Signals, Lighting, and Structures	\$5,852,000	\$7,140,000	In Progress	\$7,157,922	\$8,734,500	7/19/2017	7/27/2017	
Railroad Crossing Improvement Projects	1.00	PS 1423(06)	05JU	Minnehaha	0.0	Marion Rd in Sioux Falls, 186639V, E&E Railroad	Crossing Surface Rehabilitation	\$72,000	\$80,000	Deferred Until Roadway Improvements are needed	\$0	\$0	NA	NA	
Railroad Crossing Improvement Projects	3.00	PS 8050(70)	05K0	Minnehaha	0.0	Grange Ave in Sioux Falls, 186650V, E&E Railroad	Improve Crossing Surface, Signal Upgrade	\$185,000	\$206,000	Deferred to 2018	\$0	\$0	NA	NA	

SDDOT

FUNDING CATEGORY	PRIORITY WITHIN FUNDING CATEGORY	PROJECT #	PCN	COUNTY	LENGTH (MILES)	LOCATION	IMPROVEMENT TYPE	FEDERAL FUNDS ¥	TOTAL FUNDS ¥	STATUS	AWARDED		LETTING DATE	AWARD DATE	NOTES
											FEDERAL FUNDS ¥	AWARDED TOTAL FUNDS ¥			
Railroad Crossing Improvement Projects	4.00	PS 0022(58)	05K1	Minnehaha	0.0	West Ave 186646F and 10th St 186645Y, E&E Railroad	Rehabilitation of Crossing Surfaces, Signal Upgrades, PE	\$450,000	\$500,000	Deferred to 2020	\$0	\$0	NA	NA	
Railroad Crossing Improvement Projects	10.00	PP 0022(62)	05RK	Minnehaha	0.0	Ellis & Eastern Railroad - Fm Brandon to Ellis	Replace Crossbuck Signs	\$40,000	\$40,000	Deferred to 2020	\$0	\$0	NA	NA	
Railroad Crossing Improvement Projects	29.11	PS 1286(14)	060Q	Minnehaha	0.0	E Rice St in Sioux Falls, 186700W, E&E Railroad	Crossing Surface Rehabilitation	\$104,000	\$116,000	Complete	\$104,000	\$116,000	1/9/2017	1/9/2017	
Railroad Crossing Improvement Projects	36.10	PP 8050(73)	061G	Minnehaha	0.0	Lowell Ave in Sioux Falls, DOT 186694V, BNSF Railroad	Signal Upgrades	\$150,000	\$150,000	Deferred to 2018	\$0	\$0	NA	NA	
Railroad Crossing Improvement Projects	999.00	PP 1261(11)	02HW	Minnehaha	0.0	Cliff Ave by 20th St in Sioux Falls, BNSF, DOT #075474T	Railroad Signals	\$225,000	\$250,000	Deferred to 2020	\$0	\$0	NA	NA	
Railroad Crossing Improvement Projects	999.00	PP 1261(10)	011B	Minnehaha	0.0	Cliff Ave by 14th St in Sioux Falls, Crossing 381-656W, BNSF	Upgrade Signals, Crossing Surface Rehabilitation, Approach Improvement & Preliminary Engineering	\$360,000	\$400,000	Deferred to 2020	\$0	\$0	NA	NA	
Railroad Crossing Improvement Projects	999.00	PP 1186(08)	04A7	Minnehaha	0.0	60th St N in Sioux Falls, 381679D, D&I	Railroad Crossing Rehabilitation	\$90,000	\$100,000	Deferred to 2019	\$0	\$0	NA	NA	
Roadway Safety Improvement	10.00	PH 0020(131)	03UT	Regionwide	0.0	Various locations on the State System in the Mitchell Region	Durable Pavement Marking	\$561,000	\$561,000	In Progress	\$409,317	\$420,317	8/3/2017	5/11/2017	
Roadway Safety Improvement	27.00	PH 0020(173)	05H8	Clay Lake Lincoln McCook Minnehaha Yankton	74.4	Mitchell Region (SD11, SD34, SD38, SD42, SD46, US18, US81)	Centerline Rumble Stripes/Strips	\$408,000	\$408,000	Complete	\$209,648	\$223,648	1/25/2017	1/26/2017	
Roadway Safety Improvement	35.00	PH 0020(170)	05FY	Regionwide	0.0	Mitchell Region	Horizontal Curve Delineation	\$204,000	\$204,000	Deferred	\$0	\$0	NA	NA	
Roadway Safety Improvement	999.00	PH 1400(15)	04TF	Minnehaha	0.0	41st St in Sioux Falls	Traffic Adaptive Signal System	\$540,000	\$600,000	Complete	\$479,750	\$533,056	8/25/2016	11/22/2016	

SDDOT

FUNDING CATEGORY	PRIORITY WITHIN FUNDING CATEGORY	PROJECT #	PCN	COUNTY	LENGTH (MILES)	LOCATION	IMPROVEMENT TYPE	FEDERAL FUNDS	TOTAL FUNDS	STATUS	AWARDED		LETTING DATE	AWARD DATE	NOTES
	¥							¥			FEDERAL FUNDS ¥	AWARDED TOTAL FUNDS ¥			
Roadway Safety Improvement	999.00	PH 8042(44)	044F	Lincoln	0.0	Various County, City, & Township Roads in Lincoln County	Signing & Delineation	\$1,434,000	\$1,593,000	Complete	\$2,130,420	\$2,130,420	10/19/2016	10/27/2016	
Pavement Preservation	42.00	IM 0293(108)78	05NQ	Lincoln Minnehaha	13.5	I29 - Fm S of 26th St in Sioux Falls to approx 1.0 mi S of Exit 86 (Crooks)	Pavement Restoration	\$627,000	\$765,000	Complete	\$2,986,791	\$3,309,270	6/7/2017	6/15/2017	
Pavement Preservation	44.10	P 0022(64)	060U	Lake Lincoln Minnehaha	32.1	Various Routes in the Sioux Falls Area (SD17, SD19, SD44)	Route and Seal	\$209,000	\$255,000	Complete	\$141,984	\$174,757	3/15/2017	3/23/2017	
Pavement Preservation	44.15	NH-P 0022(73)	06JJ	Lake Lincoln Minnehaha Turner	39.7	Various Routes in the Sioux Falls Area (SD19, SD38, SD42, US18, US81)	Pipe Work	\$0	\$510,000	Awarded	\$0	\$100,553	9/26/2017	10/20/2017	
County Secondary and Off System	7.00	P 000S(00)016	043E	Regionwide	0.0	Various Locations in the Mitchell Region	County Pavement Marking (State Funds 60%; Local Funds 40%)	\$0	\$372,000	Complete	\$0	\$772,196	6/21/2017	6/29/2017	
Local Bridge Replacement	56.00	BRF 6591(06)	03C9	Lincoln	0.0	Structures 0.2S & 3W of Harrisburg over Nine Mile Creek (Louise Ave Co Rd 117) SN 42-080-052	Structure & Approach Grading	\$243,000	\$303,000	Deferred	\$0	\$0	NA	NA	
Transportation Alternatives Program	10.00	P TAPU(02)	04Q9	Minnehaha	0.4	Hartford - Along Railroad St and the S Side of SD Hwy 38, fm Railroad St to 2nd St	Construction of Shared Use Path	\$307,000	\$384,000	In Progress	\$265,000	\$332,000	8/18/2017	9/1/2017	
Transportation Alternatives Program	19.00	P TAPU(01)	04Q8	Lincoln	0.0	Harrisburg - On N Side of Willow St/CR110, fm SD115 to Prairie St	Shared Use Path Construction	\$463,000	\$565,000	Deferred to 2018	\$0	\$0	NA	NA	
Subtotal								\$98,714,000	\$126,961,000		\$52,672,330	\$60,309,970			

SDDOT

CITY OF HARTFORD	FUNDING CATEGORY	PRIORITY WITHIN FUNDING CATEGORY	PROJECT #	PCN	COUNTY	LENGTH (MILES)	LOCATION	IMPROVEMENT TYPE	FEDERAL FUNDS ¥	TOTAL FUNDS ¥	STATUS	AWARDED FEDERAL FUNDS ¥	AWARDED TOTAL FUNDS ¥	LETTING DATE	AWARD DATE	NOTES
	Transportation Alternatives Program (Local Match)					Minnehaha	0.4	Franken Trail Along Railroad St and the S Side of Hwy 38, fm Railroad St to 2nd St	Shared Use Path Construction	\$0	\$101,881	Let	\$0	\$67,000	8/18/2017	9/1/2017
					Minnehaha	0.5	Colton Trail, W Side of Colton Rd, N of Hwy 38	Asphalt Bike Trail	\$0	\$72,750	Complete	\$0	\$72,750	3/30/2016	4/7/2016	Part of Minnehaha Co. reconstruction of Hwy 149 fm Hartford to 5.7 mi N project
Subtotal									\$0	\$174,631		\$0	\$139,750			

CITY OF SIOUX FALLS	Arterial Intersection Improvements	5	11012		Minnehaha		41st St & Western Ave; 41st St & Minnesota Ave; 37th St & Minnesota Ave; 6th St & Sycamore Ave	Engineering to widen to add lanes at arterial intersections	\$0	\$50,000	Preliminary Design underway	\$0	\$90,286	1/16/2019	NA	
	Major Street Reconstruction	7	11003		Lincoln Minnehaha		Louise Ave fm 41st St to 49th St;	Reconstruction and widening of arterial streets	\$0	\$5,474,761	Louise Avenue is substantially complete, 69th/Western is nearly complete	\$0	\$9,626,065	1/26/2017	2/7/2017	
	Arterial Street Improvements	8	11006		Lincoln Minnehaha		Marion Rd fm I90 to the N; Louise Avenue fm 41st St to 49th St; 69th/Western Area; 85th St fm Minnesota Ave to Cliff Ave; Benson Rd from I229 to East	Preliminary design, final design, and construction of arterials streets	\$0	\$15,131,043	Louise Avenue is substantially complete, 69th/Western is nearly complete	\$0	\$14,320,474	Various	Various	
	Bridge Reconstruction Program	11	11086		Minnehaha		8th St Bridge	Preliminary design	\$0	\$200,000	Preliminary design underway	\$0	\$105,956	1/31/2019	NA	
	Railroad Crossing Improvement	13	11011		Lincoln Minnehaha		Ellis & Eastern and Burlington Northern RR Crossing Improvements	RR Crossing Improvements (This represents the 10% local funds portion of the project; Federal funds shown under SDDOT)	\$0	\$1,067,500	Projects deferred until 2018	\$0	\$0	3/14/2018	NA	
	SDDOT Project Coordination	15	11013		Lincoln Minnehaha		Various locations	Unforeseen street, water, sanitary sewer, traffic signal studies, pedestrian facilities, street and utility design, and construction improvements that are not eligible for SDDOT funding	\$0	\$260,000	Completed	\$0	\$260,000	NA	NA	

	FUNDING CATEGORY	PRIORITY WITHIN FUNDING CATEGORY	PROJECT #	PCN	COUNTY	LENGTH (MILES)	LOCATION	IMPROVEMENT TYPE	FEDERAL FUNDS		STATUS	AWARDED		LETTING DATE	AWARD DATE	NOTES
									¥	TOTAL FUNDS ¥		FEDERAL FUNDS ¥	AWARDED TOTAL FUNDS ¥			
CITY OF SIOUX FALLS	Arrowhead Parkway Improvements	18	11064		Minnehaha		Arrowhead Parkway fm Sycamore Ave to East of Highline Ave	Reconstruct and widen of Arrowhead Parkway (This represents the local funds portion of the project; Federal funds shown under SDDOT)	\$0	\$710,000	Project underway for Phase 1: Highline to the east. Project will be completed by 11/1/2018	\$0	\$636,364	7/19/2017	7/27/2017	
	26th St & I229 Area Improvements	19	11016		Minnehaha		26th St/Southeastern Ave/I229 Improvements	Design of railroad overpass on 26th St and elevate 26th St & Southeastern Ave intersection (This represents the local funds portion of the project; Federal funds shown under SDDOT)	\$0	\$100,000	Jan 2018 (Rotary Park), Jan 2019 (26th/Southeastern)	\$0	\$54,510	NA	NA	
	Veterans Pkwy Construction	21	11067		Minnehaha		Veterans Pkwy fm Maple St to I90	Coordination and construction of utilities	\$0	\$1,280,000	Nov 2017 Letting	\$0	\$0	11/15/2017	NA	
	49th Street Extension	25	11029		Minnehaha		49th St fm Western Ave to Grange Ave	Preliminary design and property acquisition to construct 49th St extension fm Western Ave to Grange Ave	\$0	\$216,000	Design underway	\$0	\$29,931	NA	NA	
	Rail Yard Improvements	24	11066		Minnehaha		Downtown 6th St and 8th St Rail Crossings	Design	\$0	\$66,000	Jan 2018 Letting	\$0	\$138,520	NA	NA	
	Subtotal								\$0	\$24,555,304		\$0	\$25,262,106			
CITY OF TEA					LINCOLN	0.8	271st St fm Cole Ave to Heritage Pkwy	Construction of 3-lane urban section	\$0	\$2,200,000	Deferred	\$0	\$0	NA	NA	
		Subtotal							\$0	\$2,200,000		\$0	\$0			
MINNEHAHA COUNTY					Minnehaha		Hwy 149 fm Hartford to 5.7 mi N	Rural highway reconstruction paving	\$0	\$2,400,000	Complete	\$0	\$2,147,271	1/11/2017	1/24/2017	
			505-205-140		Minnehaha		Hwy 130 - Renner	Bridge reconstruction	\$0	\$894,500	Complete	\$0	\$576,595	1/11/2017	1/24/2017	
			50-293-200		Minnehaha		264th St	Bridge reconstruction	\$0	\$81,000	March 2018 Letting	\$0	\$0	NA	NA	
		Subtotal							\$0	\$3,375,500		\$0	\$2,723,866			

	FUNDING CATEGORY	PRIORITY WITHIN FUNDING CATEGORY	PROJECT #	PCN	COUNTY	LENGTH (MILES)	LOCATION	IMPROVEMENT TYPE	FEDERAL FUNDS ¥	TOTAL FUNDS ¥	STATUS	AWARDED		LETTING DATE	AWARD DATE	NOTES
												FEDERAL FUNDS ¥	AWARDED TOTAL FUNDS ¥			
AVIATION			AIP #3-46-0078-013-2015		Lincoln		Lincoln County Airport	Construct new parallel taxiway including obstruction removals - Phase 1	\$900,000	\$1,000,000	Complete	\$943,187	\$1,047,986	2/4/2016	10/25/2016	
					Minnehaha		Joe Foss Field	Reconstruct Rwy 3-21 (3,000 ft)-Phase 1	\$7,200,000	\$8,000,000	Let	\$7,048,235	\$7,439,803	8/9/2016	8/26/2016	Fed & State Funds
					Minnehaha		Joe Foss Field	Realign National Guard Dr.	\$0	\$1,300,000	Let	\$0	\$0	NA	NA	Airport Funds
					Minnehaha		Joe Foss Field	Repave Hangar St.	\$0	\$600,000	Let	\$0	\$0	NA	NA	Airport Funds
					Minnehaha		Joe Foss Field	Car Wash Facility-Design	\$0	\$200,000	Deferred	\$0	\$0	NA	NA	
					Minnehaha		Joe Foss Field	Baggage Claim Expansion Design	\$0	\$200,000	Let	\$0	\$0	NA	NA	Airport Funds
	Subtotal								\$8,100,000	\$11,300,000		\$7,991,422	\$8,487,789			
PUBLIC TRANSPORTATION	FTA § 5310				Lincoln Minnehaha		Various Agencies in the Sioux Falls Urbanized Area	Passenger vehicles for non-profit agencies that Provide Services to Seniors and Persons with Disabilities	\$225,000	\$281,250	Approved	\$0	\$0	NA	NA	Funding agreements to be sent out in FY18
	FTA § 5310				Lincoln Minnehaha		Various Agencies in the Rural Area of the Sioux Falls MPA	Passenger vehicles for non-profit agencies that Provide Services to Seniors and Persons with Disabilities	\$100,000	\$125,000	Complete	\$0	\$0	NA	NA	No awards made in FY17
	FTA § 5339				Lincoln Minnehaha		Urban Transit Agencies (City of Sioux Falls)	Capital Investment: Bus and Bus Related Equipment and Facilities	\$268,146	\$1,687,220	Deferred	\$0	\$0	NA	NA	Deferred to 2018
	FTA § 5311				Lincoln Minnehaha		Rural Transit Agencies (Cites of Brandon and Hartford)	Operating expenses for rural transit providers	\$88,000	\$110,000	Ongoing	\$86,621	\$141,688	NA	NA	Brandon: \$64,511 / \$107,866; Hartford: \$22,110 / \$33,822
	FTA § 5307				Minnehaha		City of Sioux Falls (Sioux Area Metro)	Operating Assistance	\$2,864,175	\$7,531,420	Ongoing	\$2,759,345	\$8,485,451	NA	NA	
	FTA § 5339(b)				Minnehaha		City of Sioux Falls (Sioux Area Metro)	Downtown Transit Station Modernization Design and Construction	\$1,146,000	\$1,434,000	Awarded	\$1,145,850	\$1,987,914	3/3/2017	4/18/2017	Nov project completion
	Subtotal								\$4,691,321	\$11,168,890		\$3,991,816	\$10,615,053			
TOTAL									\$111,505,321	\$179,735,325		\$64,655,568	\$107,538,534			