

SIOUX FALLS MPO 2018 OBLIGATED TRANSPORTATION IMPROVEMENT PROJECTS

Funding Category	PRIORITY WITHIN FUNDING CATEGORY	Project Number	PCN	COUNTY	LENGTH (MILES)	LOCATION of Project	Type of Improvement	2018 FEDERAL FUNDS ¥	2018 TOTAL FUNDS ¥	Status	AWARDED		LETTING DATE	AWARD DATE	NOTES
											FEDERAL FUNDS ¥	TOTAL FUNDS ¥			
Interstate Maintenance Projects	2.00	IM 0020(155)	04X N	McCook Minnehaha	0.0	Mitchell Region on I90	Scour Protection	\$873,000	\$960,000	Cancelled	\$0	\$0			
Minor Arterial	1.00	*NH 0115(48)76	0214	Lincoln	3.2	SD115 - Fm the Harrisburg corner (273rd Street) to 85th St. in Sioux Falls.; Harrisburg - Shared Use Path on the east side of Minnesota Ave./Highway 115, a portion from Willow Street to 85th Street.	Reconstruct to 4 lane segment, PCC Surfacing, Shared Use Path Construction	\$17,312,000	\$22,097,000	11/21/2018 Letting			11/21/2018		
Minor Arterial	10.00	P 0011(102)55	037 Q	Lincoln	8.8	SD11 - Fm the W Junction of US18 to S of Sioux Falls	Mill & AC Resurfacing, Pipe Work	\$1,846,000	\$2,313,000	Awarded In Progress	\$2,220,490	\$2,709,567	8/1/2018	8/9/2018	
Bridge	18.00	P 0020(00)18	04U W	Regionwide	0.0	Regionwide	Mitchell Region Bridge Rehabilitation	\$0	\$208,000	Deferred	\$0	\$0			
RR Crossing Improvements	1.00	PP-PS 8050(70)	05K0	Minnehaha	0.0	Grange Avenue in Sioux Falls, 186650V, E&E Railroad	Improve Crossing Surface, Signal Upgrade, Approach, CE	\$173,000	\$192,000	Complete	\$173,138	\$192,376	3/27/2018	3/28/2018	
RR Crossing Improvements	6.00	PP-PS 8050(73)	061 G	Minnehaha	0.0	Lowell Ave. in Sioux Falls, DOT 186694V BNSF Railroad	Signal Upgrades, Sidewalk, CE	\$102,000	\$219,000	Complete	\$101,979	\$219,081	6/11/2018	6/12/2018	
RR Crossing Improvements	7.00	PP 1293(04)	061J	Minnehaha	0.0	Minnesota Ave. in Sioux Falls, DOT 097242P BNSF Railroad	Signal Upgrades, CE	\$83,000	\$183,000	Complete	\$83,013	\$183,474	10/10/2017	10/10/2017	
RR Crossing Improvements	8.00	PP-PS 1310(11)	061 U	Minnehaha	0.0	6th Street in Sioux Falls, DOT 097881H BNSF Railroad	Signal Upgrades, Sidewalk, Approach, CE	\$147,000	\$150,000	Deferred to 2019	\$0	\$0			
RR Crossing Improvements	9.00	PS 1286(13)	05R W	Minnehaha	0.0	Holly Blvd. in Brandon SD, DOT 186712R, E&E Railroad	Signal Upgrades, Approach Work, Crossing Surface Rehabilitation, CE	\$308,000	\$320,000	Deferred to 2019	\$0	\$0			
RR Crossing Improvements	34.00	PP-PS 8050(71)	05RE	Minnehaha	0.0	Marion Rd, 1.5 mi NW of Sioux Falls, DOT# 097254J, BNSF	Upgrade Crossing Surface, Approach Work, CE	\$35,000	\$40,000	Deferred to 2019	\$0	\$0			
County Secondary and Off System	6.00	P 0020(00)217	04LP	Regionwide	0.0	Various Locations in the Mitchel County Pavement Marking		\$0	\$765,000	In Progress	\$0	\$765,488	6/6/2018	6/14/2018	
Local Bridge Replacement	3.00	BRF 6591(06)	03C9	Lincoln	0.0	Structure 0.25 & 3W of Harrisburg over Nine Mile Creek (Louise Ave. Co. Rd 117) SN 42-080-052	Structure & Approach Grading	\$238,000	\$329,000	In Progress	\$184,150	\$230,188	6/6/2018	6/14/2018	
Local Urban System Projects	1.00	* P 1360(01)	03YF	Lincoln	1.0	W 85th St. (270th St.) from Sdowner Ave., E 1 mi. to Tallgrass Ave. in Sioux Falls	ROW, PE	\$2,539,000	\$3,098,000	Deferred	\$0	\$0			
Local Urban System Projects	2.00	P 1358(04)	05JD	Minnehaha	0.0	Rotary and Norlin Greenway Parks at the intersection of Southeastern Avenue and 26th Street in Sioux Falls	Grading, landscaping, Shared Use Path, Structures, Lighting, Trailhead	\$1,572,000	\$2,490,000	In Progress	\$1,287,997	\$2,392,167	2/21/2018	3/1/2018	
Local Urban System Projects	3.00	P 8050(76)	06KC	Minnehaha	0.0	From the intersection of S Highline Ave. and E Arrowhead Parkway, extending S and then W to E 18th St. in Sioux Falls	Shared Use Path for Arrowhead Parkway	\$372,000	\$454,000	Deferred to 2019	\$0	\$0			
Pavement Preservation	57.00	P 0022(45)	041L	Areawide	0.0	Various Locations in the Sioux F	Pipe Work	\$305,000	\$493,000	Deferred to 2020	\$0	\$0			
Roadway Safety	5.00	PH 0020(164)	05G 3	Aurora, Hutchinson, Lincoln, McCook, Minnehaha, Sanborn	2.0	Mitchell Region	Intersection Improvements	\$138,000	\$153,000	Deferred to 2019	\$0	\$0			

¥ Costs reflect anticipated inflation
 * Federal Oversight Project

SIOUX FALLS MPO 2018 OBLIGATED TRANSPORTATION IMPROVEMENT PROJECTS

Funding Category	PRIORITY WITHIN FUNDING CATEGORY	Project Number	PCN	COUNTY	LENGTH (MILES)	LOCATION of Project	Type of Improvement	2018 FEDERAL FUNDS ¥	2018 TOTAL FUNDS ¥	Status	AWARDED FEDERAL FUNDS ¥	AWARDED TOTAL FUNDS ¥	LETTING DATE	AWARD DATE	NOTES		
	CATEGORY																
SDDOT	Roadway Safety	10.00	PH 0020(146)	04H 7	Regionwide	0.0	Various locations on the State System in the Mitchell Region	Durable Pavement Marking	\$840,000	\$844,000	In Progress	\$839,526	\$839,526	1/24/2018	2/1/2018		
	Roadway Safety	18.00	PH 0020(159)	04XY	Regionwide	0.0	Mitchell Region	Corridor Signing, PE	\$942,000	\$942,000	11/07/2018 Letting Date			11/7/2018			
	Roadway Safety	25.00	PH 0020(188)	05W 2	Regionwide	111.4	Various locations on the local System in the Mitchell Region	Rumble Stripes and Durable Pavement Markings	\$507,000	\$518,000	In Progress	\$507,183	\$507,183	12/13/2017	12/21/2017		
	Roadway Safety	28.00	PH 0020(171)	05W A	Regionwide	0.0	Mitchell Region	Intersection Sight Distance Improvements	\$92,000	\$102,000	Cancelled	\$0	\$0				
	Transportation Alternative	6.00	P TAPU(18)	05M W	Lincoln		Tea - on South Main Avenue from East Third Street south 1,100 ft.	PE, CE and Construction of Shared Use Path	\$96,000	\$117,000	Awarded In Progress	\$75,879	\$93,344	2/22/2018	3/15/2018		
	Transportation Alternative	11.00	* NH 0115(48)76	0214	Lincoln	3.2	SD115 - Fm the Harrisburg corner (273rd Street) to 85th St. in Sioux Falls.; Harrisburg - Shared Use Path on the east side of Minnesota Ave./Highway 115, a portion from Willow Street to 85th Street.	Reconstruct to 4 lane segment, PCC Surfacing, Shared Use Path Construction	\$172,000	\$210,000	11/21/2018 Letting			11/21/2018			
	Transportation Alternative	13.00	P TAPU(17)	05M V	Minnehaha	0.0	Crooks - West Avenue (Co. Hwy. 137) fm 7th Street to Main Street	PE, CE and Construction of Shared Use Path	\$376,000	\$459,000	Let waiting for concurrence			10/9/2018			
	Transportation Alternative	16.00	P TAPU(01)	04Q 8	Lincoln	2.0	In Harrisburg, on the North Side of Willow St./CR110, from SD115 to Prairie St.	Shared Use Path Construction	\$463,000	\$565,000	Deferred to 2019	\$0	\$0				
	Subtotal								\$29,531,000	\$38,221,000		\$5,473,355	\$8,132,394				
CITY OF CROOKS	TRANSPORTATION ALTERNATIVE (LOCAL MATCH)	13.00	P TAPU(17)		MINNEHAHA	0.0	WEST AVE (CO HWY 137) FM 7TH ST TO MAIN ST	PE, CE AND CONSTRUCTION OF SHARED USE PATH	\$0	\$96,000	Sept 2018 Letting	\$284,220	\$346,822	10/9/2018	10/25/2018	2019 Construction	
	Subtotal							\$0	\$96,000								
CITY OF HARRISBURG	TRANSPORTATION ALTERNATIVE (LOCAL MATCH)	11.00	*NH 0115(48)76		LINCOLN	3.2	SD115-FM 273RD ST TO 85TH ST IN SIOUX FALLS; HARRISBURG-SHARED USE PATH ON THE E SIDE OF MINNESOTA AVE/HWY 115; A PORTION FM WILLOW ST TO 85TH ST	SHARED USE PATH CONSTRUCTION	\$0	\$38,000				Dec-18	Jan-19	2019 Construction	
	TRANSPORTATION ALTERNATIVE (LOCAL MATCH)	24.11	P TAPU (01) PCN 04Q8		LINCOLN	1.0	SHARED USE PATH ALONG WILLOW ST FROM COLUMBIA STREET TO HARRISBURG HIGH SCHOOL	SHARED USE PATH CONSTRUCTION	\$483,155	\$783,155	Sept 2018 Letting			Dec-18	Jan-19	2019 Construction	
	Subtotal							\$483,155	\$821,155								
CITY OF HARTFORD					MINNEHAHA	0.5	MICHELSON RD FM HWY 38 WEST 5000 FT	SURFACE 2 LANES OF ROAD WITH MIDDLE TURNING LANE	\$0	\$2,393,600	In progress with substantial completion by Dec. 2018	\$0	\$3,999,999	4/6/2018	4/20/2018	Completion by 6/8/19	
	Subtotal							\$0	\$2,393,600								

¥ Costs reflect anticipated inflation
 * Federal Oversight Project

SIOUX FALLS MPO 2018 OBLIGATED TRANSPORTATION IMPROVEMENT PROJECTS

Funding Category	PRIORITY WITHIN FUNDING CATEGORY	Project Number	PCN	COUNTY	LENGTH (MILES)	LOCATION of Project	Type of Improvement	2018 FEDERAL FUNDS ¥	2018 TOTAL FUNDS ¥	Status	AWARDED FEDERAL FUNDS	AWARDED TOTAL FUNDS ¥	LETTING DATE	AWARD DATE	NOTES
	¥										¥				
CITY OF SIOUX FALLS	ARTERIAL INTERSECTION IMPROVEMENTS	5	11012	LINCOLN MINNEHAHA		41ST ST AND WESTERN AVE (19),	WIDEN TO ADD LANES AT ARTERIAL INTERSECTIONS (INCLUDES \$850K ROADWAY SAFETY IMPROVEMENT FUNDS)	\$0	\$170,900	ROW Negotiations	\$0	\$170,900.00	2/7/2019	NA	
	MAJOR STREET RECONSTRUCTION	7	11003	LINCOLN MINNEHAHA		MADISON ST FM LOUISE TO BIG SIOUX RIVER AND LOUISE FM MADISON NORTH 1000 FT (18); MINNESOTA AVE FM RUSSELL ST TO 14TH ST (20-21),	RECONSTRUCTION AND WIDENING OF VARIOUS ARTERIAL STREETS	\$0	\$3,688,632	Madison St and Louise Ave construction is substantially completed. Minnesota Ave preliminary engineering/surveying has started.	\$0	\$4,861,995.12	2/22/2018	3/8/2018	
	ARTERIAL STREET IMPROVEMENTS	8	11006	LINCOLN MINNEHAHA		ELLIS RD FM 12TH ST TO 41ST ST (18),	PRELIMINARY AND FINAL DESIGN AND CONSTRUCTION OF ARTERIALS	\$0	\$12,412,277	Under construction, project has been extended to 2019 due to wet conditions.	\$0	\$12,266,485.76	2/7/2018	3/8/2018	
	BRIDGE RECONSTRUCTION PROGRAM	11	11086	MINNEHAHA		8TH ST BRIDGE (18-19), 6TH ST BRIDGE (20-22)	DESIGN, RECONSTRUCT / REHABILITATE	\$0	\$450,000	Final design underway for 8th Street	\$0	\$367,365.78	Fall 2019	NA	
	RAILROAD CROSSING IMPROVEMENTS	13	11011	LINCOLN MINNEHAHA		6TH ST DOWNTOWN, LOWELL AVE/RICE AVE, 13TH ST/GRANGE AVE, 60TH ST N BY BIG SIOUX RIVER, 14TH ST/CLIFF AVE, 20TH ST/CLIFF AVE, MINNESOTA AVE/60TH ST N, 10TH ST/WEST AVE, MARION RD/258TH ST	RAILROAD CROSSING IMPROVEMENTS (ELLIS & EASTERN AND BURLINGTON NORTHERN RAILROADS; 90% FEDERAL FUNDS/10% CITY MATCH, COORDINATE WITH SDDOT PROJECTS)	\$0	\$710,500	Lowell/Rice complete, 12th/Grange complete, 9th/Marion Road complete	\$50,000	\$0.00	Various	Various	
	SDDOT PROJECT COORDINATION	15	11013	LINCOLN MINNEHAHA		VARIOUS LOCATIONS	UNFORESEEN STREET, WATER, SANITARY SEWER, TRAFFIC SIGNAL STUDIES, PEDESTRIAN FACILITIES, STREET AND UTILITY DESIGN, AND CONSTRUCTION IMPROVEMENTS THAT ARE NOT ELIGIBLE FOR SDDOT FUNDING	\$0	\$1,250,000	This project is coordinated with SDDOT Highway 115 from 85th to 271st Street in Harrisburg. Project right of way negotiations are continuing.	\$0	NA	11/21/2018	NA	
	ARROWHEAD PARKWAY IMPROVEMENTS	18	11064	MINNEHAHA		ARROWHEAD PKWY AT SIX MILE RD AND ARROWHEAD PKWY FM HIGHLINE AVE TO SIX MILE RD	RECONSTRUCT AND WIDEN ARROWHEAD PKWY, SIX MILE RD AND ARROWHEAD PKWY REALIGNMENT (19), CONSTRUCT ARROWHEAD PKWY FM HIGHLINE AVE TO SIX MILE RD (21) (JURISDICTIONAL SDDOT FUNDS)	\$0	\$90,000	Phase 1 is nearly complete. Phase 2 (Six Mile Road realignment) ROW appraisals have started.	\$0	NA	11/1/2019	NA	

¥ Costs reflect anticipated inflation
 * Federal Oversight Project

SIOUX FALLS MPO 2018 OBLIGATED TRANSPORTATION IMPROVEMENT PROJECTS

Funding Category	PRIORITY WITHIN FUNDING CATEGORY	Project Number	PCN	COUNTY	LENGTH (MILES)	LOCATION of Project	Type of Improvement	2018 FEDERAL FUNDS ¥	2018 TOTAL FUNDS ¥	Status	AWARDED FEDERAL FUNDS ¥	AWARDED TOTAL FUNDS ¥	LETTING DATE	AWARD DATE	NOTES	
CITY OF SIOUX FALLS		19	11016	MINNEHAHA		26TH ST AND I229 AREA	DESIGN AND CONSTRUCT OF RAILROAD OVERPASS ON 26TH ST AND ELEVATE 26TH ST AND SOUTHEASTERN AVE INTERSECTION, ROTARY PARK RELOCATION (18-19) (STP FUNDS)	\$0	\$2,250,000	Design complete. ROW is complete. BNSF agreements are pending.	\$0	\$2,250,000.00	12/12/2018	NA		
		20	11017	LINCOLN		85TH ST AND I29	DESIGN (18) AND CONSTRUCT (19-20) SEPARATED GRADE CROSSING	\$0	\$230,000	85th and I29 Interchange Justification Report submitted to FHWA. Environmental Assessment has started.	\$0	\$0.00	2021	NA		
		21	11089	LINCOLN		85TH ST FM LOUISE AVE TO TALLGRASS AVE	CONSTRUCT URBAN STREET IMPROVEMENTS AND WIDEN TO FOUR LANES WITH A CENTER MEDIAN, PHASE 1 FROM LOUISE AVE TO HUGHES AVE (18)	\$0	\$2,610,000	Project is substantially complete.	\$0	\$2,968,221.56	3/1/2018	3/23/2018		
		22	11067	MINNEHAHA		VETERANS PKWY (HWY 100) CONSTRUCTION	VETERANS PKWY (HWY 100) FM MAPLE ST TO I90	COORDINATION AND CONSTRUCTION OF UTILITIES	\$0	\$130,000	Sanitary sewer relocation for Veterans Parkway is complete. Overall project is still under construction.	\$0	\$0.00	2017	NA	
		25	11066	MINNEHAHA		RAILYARD IMPROVEMENTS	6TH ST AND 8TH ST RAILROAD CROSSINGS IN DOWNTOWN SIOUX FALLS	REMOVE TRACKS AT CROSSINGS AND RESURFACE STREETS, COMPLETE ENVIRONMENTAL ASSESSMENT COMMITMENTS, CONSTRUCT	\$0	\$2,306,000	Project is substantially complete.	\$0	\$895,062.20	3/22/2018	Various	
		26	11029	MINNEHAHA		49TH ST EXTENSION	49TH ST FM WESTERN AVE TO GRANGE AVE	PRELIMINARY DESGIN, PROPERTY ACQUISITION	\$0	\$93,000	Final design and ROW negotiations from Western to West is underway.	\$0	\$0.00	Jun-19	NA	
		30	11028	MINNEHAHA		60TH ST N IMPROVEMENTS	60TH ST N FM I29 TO N 4TH AVE	PRELIMINARY ENGINEERING TO WIDEN TO 6 LANES W/ MEDIAN AND NEW STRUCTURES OVER BNSF AND BSR (STP FUNDS)	\$0	\$0	Not started.	\$0	\$0.00	NA	NA	

¥ Costs reflect anticipated inflation
 * Federal Oversight Project

SIOUX FALLS MPO 2018 OBLIGATED TRANSPORTATION IMPROVEMENT PROJECTS

Funding Category	PRIORITY WITHIN FUNDING CATEGORY	Project Number	PCN	COUNTY	LENGTH (MILES)	LOCATION of Project	Type of Improvement	2018 FEDERAL FUNDS ¥	2018 TOTAL FUNDS ¥	Status	AWARDED		LETTING DATE	AWARD DATE	NOTES
											FEDERAL FUNDS ¥	TOTAL FUNDS ¥			
41ST ST IMPROVEMENTS	31	11076		MINNEHAHA		41ST ST FM MARION RD TO LOUISE AVE	PRELIMINARY ENGINEERING (18) AND DESIGN (20-21) TO RECONSTRUCT 41ST ST FM MARION RD TO LOUISE AVE, WIDEN 41ST FM MARION RD TO I29 TO 6 LANES W/ MEDIAN, ADD MEDIAN ON 41ST ST FM I29 TO SHIRLEY AVE	\$0	\$250,000	Final design is underway.	\$0	\$0.00	2022	NA	
	Subtotal								\$0	\$26,641,309					
TRANSPORTATION ALTERNATIVE (LOCAL MATCH)	6.00	P TAPU(18)		LINCOLN	0.0	S MAIN AVE FM E THIRD ST S 1100 FT	PE, CE AND CONSTRUCTION OF SHARED USE PATH	\$109,420	\$130,412	Fall 2018 Construction	\$89,669	\$109,420	2/22/18	3/14/18	10/5/18 Completion
				LINCOLN		271ST FM COLE AVE TO HERITAGE PKWY	CONSTRUCTION OF 3-LANE URBAN SECTION	\$0	\$4,033,623	Oct. 2018 Completion	\$0	\$5,305,571	2/13/18	2/21/18	11/16/18 Completion
	Subtotal								\$109,420	\$4,164,035					
ROUNDABOUT				LINCOLN		INTERSECTION OF CR 117 AND CR 106	ROUNDABOUT	\$0	\$700,000	Oct. 2018 Completion	\$0	\$569,978	8/14/2018	8/14/2018	10/23/18 Completion
Subtotal								\$0	\$700,000						
MINNEHAHA COUNTY				MINNEHAHA	0.1	6 MILE RD & RICE ST	INTERSECTION RECONSTRUCTION INCLUDING SIGNALS AND TURN LANE	\$0	\$400,000	Deferred					Deferral based on PE Study recommendations by Kimley-Horn
		50-293-200		MINNEHAHA	0.1	264TH ST, 0.7 MI W OF HWY 109	BRIDGE REPLACEMENT	\$0	\$865,000	Construction in 2018	\$0	\$673,219	6/6/2018	6/20/2018	11/20/2018 Completion
Subtotal								\$0	\$1,265,000						
AVIATION				LINCOLN		LINCOLN COUNTY AIRPORT	OBSTRUCTION LIGHTING AND REMOVAL	\$112,500	\$125,000	Postponed					
				LINCOLN		LINCOLN COUNTY AIRPORT	APRON REPLACEMENT	\$0	\$0	Postponed					
				MINNEHAHA		SIOUX FALLS REGIONAL AIRPORT, JOE FOSS FIELD	RECONSTRUCT PKWY 3-21 (4,000 FT)-PHASE 2	\$10,038,448	\$10,837,613	Substantial compl. 10/20/18	\$ 8,227,472	\$ 8,684,553	8/4/2017	8/24/2017	Near Compl
				MINNEHAHA		SIOUX FALLS REGIONAL AIRPORT, JOE FOSS FIELD	BAGGAGE CLAIM EXPANSION	\$0	\$6,030,000	Work to begin 7/1/18	\$ -	\$6,036,000	4/1/2018	4/20/2018	Airport Funded
				MINNEHAHA		SIOUX FALLS REGIONAL AIRPORT, JOE FOSS FIELD	CONSTRUCT/REPLACE GA HANGAR	\$0	\$850,000	Deferred to 2020	\$ -	\$ -			Deferred
				MINNEHAHA		SIOUX FALLS REGIONAL AIRPORT, JOE FOSS FIELD	EXPAND W GEN AV RAMP	\$1,125,000	\$1,250,000	Completed in 2017	\$ 1,125,000	\$ 1,187,500	3/7/2017	3/27/2017	Completed
				MINNEHAHA		SIOUX FALLS REGIONAL AIRPORT, JOE FOSS FIELD	PERM FENCE REPLACE	\$585,000	\$650,000	Complete in July 2018	\$ 366,608	\$ 386,975	3/20/2018	3/27/2018	Completed
				MINNEHAHA		SIOUX FALLS REGIONAL AIRPORT, JOE FOSS FIELD	ECONOMY PARKING LOT EXPANSION	\$0	\$1,000,000	Deferred to 2020	\$ -	\$ -			Deferred
				MINNEHAHA		SIOUX FALLS REGIONAL AIRPORT, JOE FOSS FIELD	SNOW PLOW/SANDER	\$382,500	\$425,000	March award, Dec. delivery	\$ 466,650	\$ 492,575	5/5/2018	5/10/2018	
Subtotal								\$12,243,448	\$21,167,613						

¥ Costs reflect anticipated inflation
 * Federal Oversight Project

SIOUX FALLS MPO 2018 OBLIGATED TRANSPORTATION IMPROVEMENT PROJECTS

Funding Category	PRIORITY WITHIN FUNDING CATEGORY	Project Number	PCN	COUNTY	LENGTH (MILES)	LOCATION of Project	Type of Improvement	2018 FEDERAL FUNDS ¥	2018 TOTAL FUNDS ¥	Status	AWARDED		LETTING DATE	AWARD DATE	NOTES	
											FEDERAL FUNDS ¥	TOTAL FUNDS ¥				
PUBLIC TRANSPORTATION	FTA § 5310			LINCOLN MINNEHAHA		VARIOUS AGENCIES IN THE SIOUX FALLS URBANIZED AREA	ASSISTANCE FOR NON-PROFIT AGENCIES THAT PROVIDE SERVICES TO PERSONS WITH DISABILITIES AND SENIORS	\$209,414	\$261,768	APPROVAL IN PROGRESS	\$122,552	\$153,190	4/25/2016	6/20/2016	Vehicles	
											\$127,485	\$254,970	NA	NA	Operating	
	FTA § 5310			LINCOLN MINNEHAHA		VARIOUS AGENCIES IN THE RURAL AREA OF THE SIOUX FALLS MPA	ASSISTANCE FOR NON-PROFIT AGENCIES THAT PROVIDE SERVICES TO PERSONS WITH DISABILITIES AND SENIORS	\$1,550	\$1,938	ONGOING	\$1,550	\$1,938	NA	NA		
	FTA § 5339			LINCOLN MINNEHAHA		URBAN TRANSIT AGENCIES (CITY OF SIOUX FALLS)	CAPITAL INVESTMENT: BUS AND BUS RELATED EQUIPMENT AND FACILITIES	\$300,000	\$346,845	DEFERRED						
	FTA § 5311			LINCOLN MINNEHAHA		RURAL TRANSIT AGENCIES (CITIES OF BRANDON AND HARTFORD)	OPERATING ASSISTANCE	\$79,924	\$133,644	ONGOING	\$59,523	\$100,335	NA	NA	Hartford is now part of ICAP's service area but no separate Hartford award made.	
	FTA § 5307			LINCOLN MINNEHAHA		CITY OF SIOUX FALLS (SIOUX AREA METRO)	OPERATING ASSISTANCE	\$2,631,049	\$8,360,141	DEFERRED	\$0	\$0	NA	NA	Operating	
Subtotal								\$3,221,937	\$9,104,336							
TOTAL								\$45,588,960	\$104,574,048							

¥ Costs reflect anticipated inflation
 * Federal Oversight Project